

1. PROGRAMACIÓN DE LAS OBRAS

CAPÍTULO		ImpPres	SEMANA 1	SEMANA 2	SEMANA 3	SEMANA 4	SEMANA 5	SEMANA 6	SEMANA 7	SEMANA 8	SEMANA 9	SEMANA 10	SEMANA 11	SEMANA 12	SEMANA 13	SEMANA 14	SEMANA 15	SEMANA 16	SEMANA 17	SEMANA 18
C00	IMPLANTACIÓN	-																		
C01	MOVIMIENTO DE TIERRAS Y DEMOLICIONES	16.107,35		2.301,05	2.301,05	2.301,05	2.301,05	2.301,05	2.301,05	2.301,05										
C02	PAVIMENTOS	415.943,47								18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52
C03	MURO	244.590,30		24.459,03	24.459,03	24.459,03	24.459,03	24.459,03	24.459,03	24.459,03	24.459,03	24.459,03	24.459,03							
C04	SERVICIOS	74.123,58				5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54	5.294,54
C05	MOBILIARIO URBANO	314.097,60																		
C06	PLANTACIONES	17.907,80																		
C07	REPOSICIONES	10.000,00	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78
C08	SEGURIDAD Y SALUD	33.601,18	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37
C09	GESTIÓN DE RESIDUOS	1.510,32		43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15
C10	LIMPIEZA Y TERMINACIÓN DE LAS OBRAS	2.500,00																		
PEM PARCIAL			1.211,14	28.014,38	28.014,38	33.308,92	33.308,92	33.308,92	33.308,92	52.215,44	49.914,39	49.914,39	49.914,39	25.455,36	25.455,36	25.455,36	25.455,36	25.455,36	25.455,36	20.160,82
PEM ACUMULADO			1.211,14	29.225,52	57.239,90	90.548,81	123.857,73	157.166,65	190.475,56	242.691,00	292.605,39	342.519,78	392.434,17	417.889,53	443.344,89	468.800,25	494.255,60	519.710,96	545.166,32	565.327,14
% PEM PARCIAL S/TOTAL			0,11%	2,48%	2,48%	2,95%	2,95%	2,95%	2,95%	4,62%	4,42%	4,42%	4,42%	2,25%	2,25%	2,25%	2,25%	2,25%	2,25%	1,78%
% PEM ACUMULADO S/TOTAL			0,11%	2,59%	5,06%	8,01%	10,96%	13,90%	16,85%	21,47%	25,89%	30,30%	34,72%	36,97%	39,22%	41,47%	43,72%	45,98%	48,23%	50,01%

CAPÍTULO		ImpPres	SEMANA 19	SEMANA 20	SEMANA 21	SEMANA 22	SEMANA 23	SEMANA 24	SEMANA 25	SEMANA 26	SEMANA 27	SEMANA 28	SEMANA 29	SEMANA 30	SEMANA 31	SEMANA 32	SEMANA 33	SEMANA 34	SEMANA 35	SEMANA 36
C00	IMPLANTACIÓN	-																		
C01	MOVIMIENTO DE TIERRAS Y DEMOLICIONES	16.107,35																		
C02	PAVIMENTOS	415.943,47	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52	18.906,52							
C03	MURO	244.590,30																		
C04	SERVICIOS	74.123,58																		
C05	MOBILIARIO URBANO	314.097,60														78.524,40	78.524,40	78.524,40	78.524,40	
C06	PLANTACIONES	17.907,80											4.476,95	4.476,95	4.476,95	4.476,95				
C07	REPOSICIONES	10.000,00	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78	277,78
C08	SEGURIDAD Y SALUD	33.601,18	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37	933,37
C09	GESTIÓN DE RESIDUOS	1.510,32	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15	43,15
C10	LIMPIEZA Y TERMINACIÓN DE LAS OBRAS	2.500,00																	1.250,00	1.250,00
PEM PARCIAL			20.160,82	20.160,82	20.160,82	20.160,82	20.160,82	20.160,82	20.160,82	20.160,82	20.160,82	24.637,77	5.731,25	5.731,25	84.255,65	79.778,70	79.778,70	81.028,70	2.504,30	
PEM ACUMULADO			585.487,96	605.648,77	625.809,59	645.970,41	666.131,23	686.292,04	706.452,86	726.613,68	746.774,49	766.935,31	791.573,08	797.304,32	803.035,57	887.291,22	967.069,91	1.046.848,61	1.127.877,30	1.130.381,60
% PEM PARCIALS/TOTAL			1,78%	1,78%	1,78%	1,78%	1,78%	1,78%	1,78%	1,78%	1,78%	1,78%	2,18%	0,51%	0,51%	7,45%	7,06%	7,06%	7,17%	0,22%
% PEM ACUMULADO S/TOTAL			51,80%	53,58%	55,36%	57,15%	58,93%	60,71%	62,50%	64,28%	66,06%	67,85%	70,03%	70,53%	71,04%	78,49%	85,55%	92,61%	99,78%	100,00%